ಮೆ: ಆಶೋಕ ಬಯೋಗ್ರೀನ್ ಸಂಸ್ಥೆಯವರು ಸಲ್ಲಿಸಿರುವ 12 ಬಯೋಮೆಥನೈಜೇಷನ್ ಘಟಕಗಳ Extra Claims ಮತ್ತು ಬಾಕಿ ಬಿಲ್‌ಗಳ ಪರಿಶೀಲನೆಗೆ ನೇಮಕಗೊಂಡ ತಜ್ಞರ ಸಮಿತಿಯ ಪರಿಶೀಲನಾ ವರದಿ.

****

ಮಾನ್ಯ ಆಯುಕ್ತರು, ಬಿಬಿಎಂಪಿ ರವರು ಆದೇಶ ಸಂಖ್ಯೆ::ಆ.ಆ.ಶಾ/ಪಿ.ಆರ್/ಜಿ-6162 ದಿನಾಂಕ 21.12.2016 ರನ್ವಯ ಮೆ:ಆಶೋಕ ಬಯೋಗ್ರೀನ್ ಸಂಸ್ಥೆಯವರು ಸಲ್ಲಿಸಿರುವ ಕೆಲವು ಬಯೋಮೆಥನೈಜೇಷನ್ ಘಟಕಗಳ **Extra Claims** ಮತ್ತು ಬಾಕಿ ಬಿಲ್‌ಗಳನ್ನು ಗುತ್ತಿಗೆ ಕರಾರಿನ ನಿಬಂಧನೆಗಳನ್ವಯ ಪರಿಶೀಲಿಸಿ ಸೂಕ್ತ ಶಿಫಾರಸ್ಸುಗಳನ್ನು ನೀಡಲು ಕೆಳಕಂಡ ತಜ್ಞರ ಸಮಿತಿಯನ್ನು ರಚಿಸಿ ವರದಿ ನೀಡಲು ಸೂಚಿಸಿರುತ್ತಾರೆ.

ಮುಖ್ಯ ಅಭಿಯಂತರರು (ಘ.ತ್ಯಾನಿ.) – ಅಧ್ಯಕ್ಷರು
ಮುಖ್ಯ ಅಭಿಯಂತರರು (ಕೆರೆಗಳು) – ಸದಸ್ಯರು
ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು (ಟಿ.ವಿ.ಸಿ.ಸಿ) – ಸದಸ್ಯರು
ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿಗಳು – ಸದಸ್ಯರು
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಘ.ತ್ಯಾ.ನಿ-1) – ಸದಸ್ಯ ಕಾರ್ಯದರ್ಶಿಗಳು

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಹಸಿತ್ಯಾಜ್ಯ ಸಂಸ್ಕರಣೆ ಮಾಡಲು 5 ಟನ್ ಸಾಮರ್ಥ್ಯದ ಒಟ್ಟು 16 ಬಯೋಮೆಥನೇಷನ್ ಘಟಕಗಳನ್ನು ನಗರದ ವಿವಿಧ ಸ್ಥಳಗಳಲ್ಲಿ ನಿರ್ಮಾಣ ಮಾಡಲು ಸರ್ಕಾರದ ಅನುಮೋದನೆ ಹಾಗೂ ಪಾಲಿಕೆಯ ಕೌನ್ಸಿಲ್ ಸಭೆಯ ಅನುಮೋದನೆ ಪಡೆದು ಕ್ರಮ ವಹಿಸಲಾಗಿರುತ್ತದೆ.ಇದರಿಂದ ಉತ್ಪತ್ತಿಯಾಗುವ ವಿದ್ಯುತ್‌ನ್ನು ಬೀದಿ ದೀಪಗಳಿಗೆ, ಪಾರ್ಕ್‌ಗಳಿಗೆ ಮತ್ತು ಮಾರುಕಟ್ಟೆ ಪ್ರದೇಶಗಳಿಗೆ ಉಪಯೋಗಿಸಲಾಗುವುದು. ಪ್ರಾಯೋಗಿಕವಾಗಿ ಈ ಘಟಕಗಳನ್ನು ಪ್ರಾರಂಭಿಸಲಾಗಿದ್ದು, 13ಘಟಕಗಳು ಕಾರ್ಯಾರಂಭ ಮಾಡಿದ್ದು, ಉಳಿದ 03 ಘಟಕಗಳು ಸ್ಥಳೀಯ ಸಮಸ್ಯೆಗಳಿಂದ ಸ್ಥಳಾವಕಾಶ ಇಲ್ಲದೇ ಇರುವ ಕಾರಣ ಪ್ರಾರಂಭವಾಗಿರುವುದಿಲ್ಲ. 16 ಘಟಕಗಳ ಪೈಕಿ 4 ಘಟಕಗಳನ್ನು **MAILHEM Pvt Ltd POONA**ರವರಿಗೆ ಹಾಗೂ 12 ಘಟಕಗಳನ್ನು **ASHOKA BIO-GREEN PVT LTD, NASIK**,ರವರಿಗೆ ಟೆಂಡರ್ ಮೂಲಕ ಗುತ್ತಿಗೆಯನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ.

ಮೆ: ಅಶೋಕ ಬಯೋಗ್ರಿನ್ ಸಂಸ್ಥೆಗೆ ಗುತ್ತಿಗೆ ವಹಿಸಲಾದ ವಿವಿಧ ಬಯೋಮೇಥನೇಷನ್ ಘಟಕಗಳ ವಿವರಗಳು **Table-1**ರಪ್ರಕಾರಇರುತ್ತವೆ.

Table-1

Sl. No	Name of Work	Original Location as per tender	Modified & Approved Locations.	Agreement No	Date of Work Order
1	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD atward No. 139, K.R Market.	Ward No: 139, S.K.R Market, Below fly over.	Vacant place at Eastern side inside market	EE-2/SWM-1/AG/26/12-13,Dt: 03.12.2012	EE-2/SWM-1/WO-25/12-13 Dt: 03.12.2012

Scanned with CamScanner

2	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD in 4th main Road, Jayanagara, Bulle ward.	4th main Road, Jayanagara, Bulle ward.	Ward No: 191, KCDC. Kudlu	EE-2/SWM-1/AG/30/12-13, Dt:03.12.2012	EE-2/SWM-1/WO-29/12-13 Dt: 03.12.2012
3	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD at ward No. 167, Yediyur Tank, K.R Road.	K.R Road, Yediyur Tank	Next to ACP Office, South End Circle, Laxman Rao Park	EE-2/SWM-1/AG/34 Dt:03.12.2012	EE-2/SWM-1/WO-33/12-13 Dt: 03.12.2012
4	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD at ward No. 67, Nagapura.	Ward No. 67, Nagapura.	Ward No. 67, Near Nandini Theatre, Adjacent to SWD, Nagapura.	EE-2/SWM-1/AG/27/12-13, Dt:03.12.2012	EE-2/SWM-1/WO-26/12-13, Dt: 03.12.2012
5	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD in ward No. 175, Gnyanppanhalli Bande, Deverachikkanhalli. (Bommanahalli Zone).	ward No. 175, Gnyanppanhalli Bande, Deverachikkanhalli.	Ward No. 192, Begur.Gunduthopa	EE-2/SWM-1/AG/29/12-13, Dt:03.12.2012	EE-2/SWM-1/WO-28/12-13, Dt: 03.12.2012
6	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD in ward No. 82, Garudachar palya, Kaverinagar.	ward No. 82, Garudachar palya, Kaverinagar	Ward No. 149, Varthur.Panatturu Dinne.	EE-2/SWM-1/AG/29, Dt: 03.12.2012	EE-2/SWM-1/WO-34/12-13, Dt 03.12.2012
7	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD atward No. 112, Old Airport Road, Dommulur.	Ward No. 112, Old Airport Road, Dommulur.	Ward No. 112, Old Airport Road, Below flyover Adjacent to SWD, Dommulur.	EE-2/SWM-1/AG/33, Dt: 03.12.2012	EE-2/SWM-1/WO-32/12-13, Dt: 03.12.2012
8	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD at ward No. 151, 3rd block, under high tension line, Koramangala.	3rd block, under high tension line, Koramangala.	Ward No: 151, Adjacent to Organic waste Converter, 3rd block, Koramangala.	EE-2/SWM-1/AG/32, Dt: 03.12.2012	EE-2/SWM-1/WO-31/12-13, Dt: 03.12.2012

Scanned with CamScanner

9	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD in ward No. 168,3rd Block, 4th main Road, Pattabhiramnagara, Jayanagar.	3rd Block, 4th main Road, Pattabhiramnagara, Jayanagar.	Ward No: 168, Adjacent to Nanda theatre. 3rd Block, 4th main Road, Pattabhiramnagar, Jayanagar,	EE-2/SWM-1/AG/31, Dt: 03.12.2012	EE-2/SWM-1/WO-30/12-13, Dt: 03.12.2012
10	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD atward No. 72, R.R. Nagar, Bilekallu.	Ward No. 72, R.R. Nagar, Bilekallu.	Ward No. 198, Lingadeeranahalli Kanakapura Road. R.R. Nagar	EE-2/SWM-1/AG/28, Dt 03.12.2012	EE-2/SWM-1/WO-27/12-13, Dt 03.12.2012
11	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD in ward No: 55, K.R.Puram, Market, Devasandra.	Ward No: 55, K.R.Puram, Market, Devasandra.	Ward No.52, K.R Puram (Due to Pubilc agitation Plant is not yet commenced)	EE-2/SWM-1/AG/36, Dt 03.12.2012	EE-2/SWM-1/WO-35/12-13, Dt: 03.12.2012
12	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD atward No.01 Kempegowdanagara, Kenchenalli Village.	ward No.01 Kempegowdanagara, Kenchenalli Village.	Ward No: 175, SMV Layout, R.R. Nagar(During progress of work, Due to litigation of land owner plant is stopped)	EE-2/SWM-1/AG/57, Dt 03.12.2012	EE-2/SWM-1/WO-36/12-13, Dt: 03.12.2012

ಮೇಲಿನ ಪಟ್ಟಿಯಲ್ಲಿನ ಎಲ್ಲಾ ಘಟಕಗಳ ನಿರ್ಮಾಣವನ್ನು ಬೆಂಡರ್ ಮುಖಾಂತರ ಪ್ರತ್ಯೇಕವಾಗಿ ವಹಿಸಲಾಗಿದೆ. ಮೇಲಿನ ಪ್ರತಿಯೊಂದು ಘಟಕಗಳ ಬೆಂಡರ್ ಮೊತ್ತವೂ ರೂ.102.25 ಲಕ್ಷಗಳಾಗಿರುತ್ತವೆ. (ಈ ಮೊತ್ತವೂ ಘಟಕದ ನಿರ್ಮಾಣ ವೆಚ್ಚ ರೂ **79.00** ಲಕ್ಷಗಳು + ಘಟಕದ ಮೂರು ವರ್ಷದ ನಿರ್ವಹಣಾ ವೆಚ್ಚ ರೂ **23.25** ಲಕ್ಷಗಳು ಸೇರಿದಂತೆ ರೂ. **102.25** ಲಕ್ಷಗಳಾಗಿರುತ್ತವೆ.)

ಮೆ::ಅಶೋಕ ಬಯೋಟ್ರಿನ್ ಸಂಸ್ಥೆಗೆ ಗುತ್ತಿಗೆ ವಹಿಸಲಾದ ವಿವಿಧ ಬಯೋಮೇಥನೇಷನ್ ಘಟಕಗಳ ನಿರ್ಮಾಣ ಹಂತದ ಉಸ್ತುವಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಕವಾಗಿ ಪಾಲಿಕೆಯ ಕೇಂದ್ರ ಕಛೇರಿಯಿಂದ ನಿರ್ವಹಿಸಲಾಗಿರುತ್ತದೆ. ತದನಂತರ ಮಾನ್ಯ ಆಯುಕ್ತರು ರವರ ಕಛೇರಿ ಆದೇಶ ಸಂಖ್ಯೆ: ಆ/ಪಿ.ಆರ್-**662/2014-15,** ದಿನಾಂಕ: **26.11.2014** ರ ಆದೇಶದ ಅನ್ವಯ ಅಯಾ ವಲಯಕ್ಕೆ ಹಸ್ತಾಂತರಿಸಲಾಗಿರುತ್ತದೆ. ಘಟಕಗಳನ್ನು ವಲಯಗಳಿಗೆ ಹಸ್ತಾಂತರ ಮಾಡುವ ಹಂತದಲ್ಲಿ ಕಾಮಗಾರಿ ನಿರ್ಮಾಣದ ಸಂಕ್ಷಿಪ್ತ ವರದಿ ಕೆಳಕಂಡಂತಿವೆ.

Scanned with CamScanner

Sl. No	Name of Work	Handed over by	Handed over to	Stage of Work
1	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD atward No. 139, K.R Market. (Vacant place at Eastern side inside market)	E.E -2/ SWM-1, Central	EE-Chamaraj Pete Division	Plant was handed over during Dec-2014. (Construction Completed)
2	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD in 4th main Road, Jayanagara, Bulle. (Ward No: 191, KCDC.Kudlu)	E.E -2/ SWM-1, Central	EE-Bommanahalli Division	Plant was handed over during Dec-2014. (Construction Completed)
3	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD at ward No. 167, Yediyur Tank, K.R Road. (Next to ACP Office, South End Circle, Laxman Rao Park)	E.E -2/ SWM-1, Central	EE-Padmanabha -nagar Division	Plant was handed over during Dec-2014. (Construction Completed)
4	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD at ward No. 67, Nagapura (Near Nandini Theatre, Adjacent to SWD, Nagapura)	E.E -2/ SWM-1, Central	EE-MahalaxmipuraDivision	Plant was handed over during Dec-2014. (Construction Completed)
5	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD in ward No. 175, Gnyanppanhalli Bande, Deverachikkanhalli. (Ward No. 192, Begur.Gunduthopa)	E.E -2/ SWM-1, Central	EE-Division	Plant was handed over during Dec-2014. (Construction Completed)
6	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD in ward No. 82, Garudachar palya, Kaverinagar. (Ward No. 149, Varthur. Panatturu Dinne)	E.E -2/ SWM-1, Central	EE-Mahadevapura Division	Plant was handed over during Dec-2014. (Construction Completed)

Scanned with CamScanner

7	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD at ward No. 112, Old Airport Road, Dommulur.(Below flyover Adjacent to SWD, Dommulur)	E.E -2/ SWM-1, Central	EE-Shanthinagar Division	Plant was handed over during Dec-2014 as is where is basis.
8	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD at ward No. 151, 3rd block, under high tension line, Koramangala.(Adjacent to Organic waste Converter)	E.E -2/ SWM-1, Central	EE- B.T.M. Layout Division	Plant was handed over during Dec-2014. (Construction Completed)
9	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD in ward No. 168, 3rd Block, 4th main Road, Pattabhiramnagara, Jayanagar. (Adjacent to Nanda theatre)	E.E -2/ SWM-1, Central	EE- Jayanagar Division	Plant was handed over during Dec-2014. (Construction Completed)
10	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD at ward No. 72, R.R. Nagar, Bilekallu. (Ward No. 198, Lingadeeranahalli, Kanakapura Road. R.R. Nagar)	E.E -2/ SWM-1, Central	EE- R.R.Nagara Division	Plant was handed over during Dec-2014. (Construction Completed)
11	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD in ward No: 55, K.R.Puram, Market, Devasandra. (Ward No.52, K.R Puram)	Due to Public agitation Plantwas not commenced.		
12	Setting up & Operation of Bio-Methanisation Plant for generation of energy from Bio degradable waste of 5 MTPD atward No.01 Kempegowdanagara, Kenchenalli Village. (Ward No: 175, SMV Layout, R.R. Nagar)	During progress of work, Due to litigation of land owner plant is stopped in the initial stage of work itself.		

Scanned with CamScanner

ಪಾಲಿಕೆ ವತಿಯಿಂದ ಟೆಂಡರ್ ಮುಖಾಂತರ ಮೆ॥ಅಶೋಕ ಬಯೋಟ್ರೀನ್ ಪ್ರೈ. ಲಿ. ನಾಶಿಕ್, ಸಂಸ್ಥೆಯವರಿಗೆ ವಹಿಸಲಾಗಿರುವ 5 ಮೆ.ಟನ್ ಹಸಿಪನ ತ್ಯಾಜ್ಯದಿಂದ ಜೈವಿಕ ಅನಿಲ ಉತ್ಪಾದಿಸುವ **(Bio-methanisation Plants)** 12 ಘಟಕಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಸದರಿ ಸಂಸ್ಥೆಯವರು ಘಟಕವಾರು ಸಲ್ಲಿಸಲಾದ ಕ್ಲೇಮ್ಸ್ ಮತ್ತು ಬಾಕಿ ಬಿಲ್‌ಗಳನ್ನು ಒಳಗೊಂಡ ಅಂಶಗಳಪಟ್ಟಿ–Table-2 ರನ್ನಯ ಈ ಕೆಳಕಂಡಂತೆ ಇರುತ್ತವೆ.

Table-2 (A)

SL. No.	Bill Description	K R Market	KCDC	Jayanagar (ACP)	Nagapura	Begur	Varthur	TOTAL
		Bill Amt.	Bill Amt.	Bill Amt.	Bill Amt.	Bill Amt.	Bill Amt.	Bill Amt.
1	Civil Construction Work							
	Completion of Milestone-1-Site Map, Building plan submission for approval	-	-	-	-	-	-	-
	Completion of Milestone 3D-Commissioning of Plant & Generation of Electricity	395000	-	-	395000	-	395000	1185000
2	Operation and Maintenance	303153	1526826	62960	259612	1216411	1720575	5089537
3	Extra work / Other Charges submitted							
	Soil Disposal / Back filling Claim	921300	277000	441738	277035	368748	310558	2596379
	Water & Power Charges	-	316000	316000	316000	316000	316000	1580000
	Security Charges Claim	339965	358360	110800	348260	382510	483020	2022915
	Fine as Deducted in 2014	26716	53432	3950	117551	53432	53432	308513
	Fine as Deducted in 2015	-	25000	-	25000	25000	25000	100000
	LR as Deducted and Interest	10000	10000	10000	10000	10000	10000	60000
	Extra work executed during construction period which were forced to carry out because of site conditions	1291447	484620	304464	718069	279426	290675	3368701
	Losses on account of Non production of slurry	7799000	7636000	6670000	7100000	7580000	7010000	43795000

Scanned with CamScanner

4	Shortage in supply of Waste material	3225199	3472671	2536274	3009649	3445409	3660000	19349202
5	Interest on delayed / Balance payment updated as on	6141956	2782642	5433192	5735737	5840500	5377654	31311681
6	Segregation charges of Rejected material	12965	7419	7519	13287	-	-	41190
7	Reculturing Work	-	-	-	-	420000	420000	840000
8	Idle Charges of Manpower / Machinery and Escalation claim	2110200	2496000	2468500	2660200	2492000	2555700	14782600
9	Compound Wall Work	-	-	208939	-	-	-	208939
	Total	22576901	19445970	18574336	20985400	22429436	22627614	126639657
	Total (Rs. In Lacs)	225.77	194.46	185.74	209.85	224.29	226.28	1266.39

Table-2 (B)

SL. No.	Bill Description	Domlour	Koramangala	Jayanagar (ORG)	Kanakapura	K R Pooram	SMV	TOTAL
		Bill Amt.	Bill Amt.	Bill Amt.	Bill Amt.	Bill Amt.	Bill Amt.	Bill Amt.
1	Civil Construction Work							
	Completion of Milestone-1-Site Map, Building plan submission for approval	-	-	-	-	1185000	1185000	2370000
	Completion of Milestone 3D-Commissioning of Plant & Generation of Electricity	395000	395000	-	395000	-	-	1185000
2	Operation and Maintenance	106000	220582	936480	1720575	-	-	2983637
3	Extra work / Other Charges submitted							
	Soil Disposal / Back filling Claim	1248239	825666	561091	164450	-	-	2799446
	Water & Power Charges	316000	316000	316000	316000	-	-	1264000
	Security Charges Claim	419175	354690	419175	504525	-	-	1697565

Scanned with CamScanner

	Fine as Deducted in 2014	53432	53432	106864	53432	-	-	267160
	Fine as Deducted in 2015	-	25000	25000	25000	-	-	75000
	LR as Deducted and Interest	10000	10000	10000	10000	-	-	40000
	Extra work executed during construction period which were forced to carry out because of site conditions	2087654	1752439	840514	443656	-	-	5124263
	Losses on account of Non production of slurry	3351000	7673000	6750000	6994000	-	-	24768000
4	Shortage in supply of Waste material	1339154	2529426	3278319	3652000	-	-	10798899
5	Interest on delayed / Balance payment updated as on	5810093	6428455	6242853	5916947	1025955	1025955	26450258
6	Segregation charges of Rejected material	-	22317	-	-	-	-	22317
7	Reculturing Work	-	-	420000	420000	-	-	840000
8	Idle Charges of Manpower / Machinery and Escalation claim	4142700	2493000	2827300	2524800	-	-	11987800
9	Compound Wall Work	-	-	505567	-	-	-	505567
	Total	19278447	23099007	23239163	23140385	2210955	2210955	93178912
	Total (Rs. In Lacs)	192.78	230.99	232.39	231.40	22.11	22.11	931.79

ಮಾನ್ಯ ಆಯುಕ್ತರು, ಬಿಬಿಎಂಪಿ ರವರು ಆದೇಶದನ್ವಯ ನೇಮಕಗೊಂಡ ತಜ್ಞರ ಸಮಿತಿಯದಿನಾಂಕ 24.01.2017ರಂದು, ದಿನಾಂಕ 27.02.2017ರಂದು, ದಿನಾಂಕ 14.03.2017ರಂದು ಮತ್ತು ದಿನಾಂಕ 05.05.2017ರಂದು ಸಭೆ ಸೇರಿ ಗುತ್ತಿಗೆದಾರರು ಸಲ್ಲಿಸಿರು ಬಾಕಿ ಬಿಲ್ ಮತ್ತು ಕ್ಲೇಮ್ಸ್‌ಗಳ ಕುರಿತು ಚರ್ಚಿಸಿರುತ್ತದೆ.ಈ ಎಲ್ಲಾ ಸಭೆಗಳ ನಡವಳಿಯನ್ನು ಪ್ರತ್ಯೇಕವಾಗಿ ಸಿದ್ದಪಡಿಸಿ ಸಲ್ಲಿಸಲಾಗಿದೆ.

ಸದರಿ ಸಭೆಗಳಲ್ಲಿ ಎಲ್ಲಾ ಘಟಕಗಳ ಕುರಿತು ಸಲ್ಲಿಸಿರುವ ಕ್ಲೇಮ್ಸ್ ಮತ್ತು ಬಾಕಿ ಬಿಲ್‌ಗಳ ಈ ಕೆಳಕಂಡಂತೆ ವರ್ಗೀಕರಿಸಿ, ಚರ್ಚಿಸಲಾಗಿರುತ್ತದೆ.

Category-1.Construction part.

Category-2.Operation & Maintenance part.

Category-3.Other charges.

Scanned with CamScanner